DEPARTMENT OF TRANSPORTATION
FEDERAL RAILROAD ADMINISTRATION

REPORT FOR (month/year)

May 1995

DATE May 11, 1995

FALSE PROCEED SIGNAL REPORT

All railroads subject to Regulations of the Federal Railroad Administration shall submit a false proceed signal report, original only, to the Federal Railroad Administration within five days after a false proceed occurs. If no false proceed occurs during any culendar month, a report showing "No Failures" must be filed within ten days after the end of the month.

Copies of this form will be furnished upon request to the Department of Transportation, Federal Railroad Administration, Office of Safety, Washington, D.C. 20590

REPURTING CARRIER (reliroed & region or division)

The Atchison Topeka and Santa Fe Railway Company

MAIL TO

Director of Railroad Safety Federal Railroad Administration 1807 Federal Building 911 Walnut Street Kansas City, Missouri 64106

REPORTING OFFICER (algoritro/title)

Director Signal Systems

A failure should not be counted more than one time in items 1, 2, 3, and 4; the failure should be classified under the basic system or appliance of which it forms an essential part. E.g.: assume grounds cause a block signal to indicate a false proceed causing corresponding indications of a cab signal system on each train approaching this point, such failures should be included in item 1, Block Systems.

A false proceed failure is a failure of a system, device or appliance to indicate or function as intended which results in less restriction than intended.

The following abbreviations may be used in the report.

A-Automatic
AB-Automatic block

ACS-Automatic cub signal
APB-Absolute permissive block
ATC-Automatic truin control

ATS-Automatic truin stop CL-Culor light CPL-Color position light F-Electric EM-Electromechanical
EP-Electropneumatic
FP-False proceed
MB-Munual block
M-Mechanical
P-Pneumatic

PL-Position light SA-Semisutomatic TC-Traffic control

	,			IC-Iraffic control
TYPE OF SYSTEM	DATE	LOCOMOTIVE NUMBER	DEVICE THAT FAILED	LOCATION (city and state)
BLOCK SYSTEMS	05-04-95	526	Underground Cable	Near Lucy, NM
INTERLOCKING MATIC				
REMOTE MANUAL				
AUTOMATIC SYSTEMS				
ATS ATC ACS				
OTHER (specify)]		, ,	
			N. a	
	<u> </u>		L	

NATURE AND CAUSE OF FAILURE/CORRECTIVE ACTION TAKEN

Approximately 5:11AM, May 4, 1995, crew on the S-KCLB5-03 reported they were lined Westbound into the siding at the East end of Lucy with a red over green aspect at control signal (L) and the approach signal 8261 displayed green instead of flashing yellow for their train. Signal personnel were notified and their investigation of the reported incident verified the condition reported. Further investigation determined that a contractor installing a antenna tower for radio control of the CCT control point, had driven a ground rod through the underground cable that runs from the instrument house to the Westbound control signal (L) at the East end of Lucy. This condition provided a cross path for the B10 battery conductor and the LAHDP conductor. The LAHDP is the pole change circuit for approach signal 8261. The underground cable was repaired temporary and signal system tested to prove proper operation. Later the same day (5-4-95) the damaged underground cable was replaced and signal system retested.

FALSE PROCEED INCIDENT INFORMATION

1.	Date of Incident: <u>May 4, 1995</u>				
2.	Time of Incident: Approximately 5:11AM				
3.	Location: MP 826.3 - Clovis Subdivsion				
4.	Number of Trains Each Day: 40				
5.	Train & Engine Number: <u>S-KCLB5-03 - Engine 526</u>				
5A.	Type of Train (PSGR or FRT): Freight				
6.	Direction: Westbound				
7.	If Freight Train, number of cars 74				
8.	How Many Tons:				
9.	How Many Loads and Empties: <u>74 loads - 0 empties</u>				
10.	Hazardous Material: Yes				
11.	Type and Number of Haz. Mat. Cars: 11 containers - various				
	types of hazardous material				
12.	Signal Number: 8261				
13.	Device That Failed: <u>Underground cable damaged causing</u>				
14.	crossed crcuit. When Last Inspected: April 20, 1995				
15.	Who Responded And Conducted Test:				
16.	Carrier Action Taken: Replaced damaged underground cable and tested signal system to prove proper operation.				
17.	Equipment Installed Date: 1943				
18.	Equipment Last Tested: April 20, 1995				
19.	Type of System: CTC				
20.	Method of Operation: <u>Dispatcher Control</u>				
21.	Maximum Time Table Speed: 70MPH				