

DEPARTMENT OF TRANSPORTATION
FEDERAL RAILROAD ADMINISTRATION
FALSE PROCEED SIGNAL REPORT

REPORT FOR (month/year)

July 1995

DATE

July 28, 1995

REPORTING CARRIER (railroad & region or division)

Union Pacific Railroad
 1416 Dodge Street
 Omaha, Nebraska

Fort Worth Service Unit

REPORTING OFFICER (signature/title)

Chief Engineer-Signals

All railroads subject to Regulations of the Federal Railroad Administration shall submit a false proceed signal report, original only, to the Federal Railroad Administration within five days after a false proceed occurs. If no false proceed occurs during any calendar month, a report showing "No Failures" must be filed within ten days after the end of the month.

Copies of this form will be furnished upon request to the Department of Transportation, Federal Railroad Administration, Office of Safety, Washington, D.C. 20590.

MAIL TO

Director of Railroad Safety
Federal Railroad Administration
 Room 1807
 911 Walnut Street
 Kansas City, MO 64106-2009

The following abbreviations may be used in the report:

A failure should not be counted more than one time in items 1, 2, 3, and 4; the failure should be classified under the basic system or appliance of which it forms an essential part. E.g.; assume grounds range a block signal to indicate a false proceed causing corresponding indications of a cab signal system on each train approaching this point, such failures should be included in item 1, Block Systems.

A false proceed failure is a failure of a system, device or appliance to indicate or function as intended which results in less restriction than intended.

- A = Automatic
- AB = Automatic block
- ACS = Automatic Cab Signal
- APB = Absolute permissive block
- ATC = Automatic train control
- ATS = Automatic train stop
- CL = Color light
- CPL = Color position light
- E = Electric
- EM = Electromechanical
- EP = Electropneumatic
- FP = False proceed
- MB = Manual block
- M = Mechanical
- P = Pneumatic
- PL = Position light
- SA = Semiautomatic
- TC = Traffic Control

TYPE OF SYSTEM	DATE	LOCOMOTIVE NUMBER	DEVICE THAT FAILED	LOCATION(city and state)
1 BLOCK SYSTEMS <input type="checkbox"/> AB <input type="checkbox"/> APB <input checked="" type="checkbox"/> TC	7/21/95	UP5040	None	Fort Worth, Texas
2 INTERLOCKING <input type="checkbox"/> AUTOMATIC <input type="checkbox"/> REMOTE <input checked="" type="checkbox"/> MANUAL				
3 AUTOMATIC SYSTEMS <input type="checkbox"/> ATS <input type="checkbox"/> ATC <input type="checkbox"/> ACS				
4 OTHER (Specify)				

NATURE AND CAUSE OF FAILURE/CORRECTIVE ACTION TAKEN

On July 21, 1995, at 10:46 (CDT) on the Dallas Subdivision at Tower 55, the northbound Home Signal at Control Point T756 displayed a yellow signal, and the westbound Home Signal on Track No. 2 at Control Point T944 displayed a yellow signal with westbound LDCV-20 occupying the interlocker on No. 2 track.

An investigation revealed the GP relay for the westbound Home Signal at Control Point T944 was tipped over from the case being struck by contractor equipment.

The signal system was restored to proper operation, and all applicable tests were performed.

(If more space is required, continue on reverse)